



 **MOTOROLA SOLUTIONS**

State of North Dakota

SIRN 2020 Status Update

December 30, 2024



SIRN 2020 Overall Status Update



1928
2018
YEARS

VPN Core setup / Configurations / Testing

- NICE logging- ATP Complete
 - Updated Expansion Options / Pricing provided to the State
 - State is reviewing how this will be used with AG
- New ACS Network Monitoring Circuit for future services
 - Bismarck ACS Circuit- Completed
 - System Release .24 is required due to architecture change to utilize CIRRUS (Target June 2025)

SIRN Console Additions-

- DHHS to add Network Equipment and Console has been installed and tested (Test TG's used for ATP)
 - Punch list will be completed once building electrician provides in building grounding plan
 - Final testing will be scheduled once RF coverage is completed for operational use (Date- TBD)
- National Guard (NG)– SIRN Console Addition (Connect via State Radio)
 - Installation and local configuration completed on 12/16/24.
 - Punch list items are targeted to be completed by Mid-Feb-2025

SIRN 2020 RF Site Build Status



1928
2018
YEARS

- Overall Site Build Status for Locations in which an NTP Has Been Received (126 Contract Locations + One Change Order)
 - Open- Sites requiring lease OR MOU / State Decisions needed / Alternate Locations needed
 - (7) locations are A&E Process
 - Overall Open Site Status= ~26 sites will be part of State Bid Package (State working on vendor kick-off)
 - Current Shelter Delivery Status-
 - (2) Shelters shipped Minot DOT Yard for winter storage due to site readiness (Construction issue, Tower Mod Pricing and future site maintenance for Approval)
 - (3) Shelters delivered to site with new Generators and will be completed in the 2025 build season (Target- Q2)
 - (2) Shelters delivered to MSI Storage Yard until civil work can be restarted for the 2025 Build Season (Target- Q2)

Planned 2025 Site Construction-

	Q1	Q2	Q3	Q4	Total	Notes
Planned / Scheduled Civil Work	0	5	TBD	TBD	5	
A&E Complete	7		TBD	TBD	7	(2) Open Leases Are WT's- Civil Start in 2025 due to NEPA requirements
Total=					12	

Key-

Items Complete
Target Items

SIRN Build Out : NEXT STEPS



1928
2018
YEARS

Overall Phase Two Schedule(Civil Work)

- Sites requiring A&E work to be completed (Pending final leasing, MOU, Permitting and budgetary pricing approval)
 - (7) Locations have rolled over into the 2025 Build season
 - Target dates will be provided once additional input is received
 - Schedule Civil / RF Site Turn up Summit for the 2025 build season
 - Discuss Shelter needs and place orders for the 2025 build season
- MSI Construction Management team will begin working on RF site Punchlist for locations completed
 - Define issue with proper team owner (MSI, Telco, State, etc..)
 - Continue follow up visits to check site readiness for RF Site turnup in 2025
 - Work with State team to verify issues are completed
- Work with State PMO resources to complete the Re-Plan project schedule (New Groups and awaiting State Site Bid Package input)
 - Bid Package site completion target dates will be the critical path to determine overall project completion.
- Work with State teams on updated site status reporting format
- Core teams working on completing system spares in the Contract (De-Scope and add Additional Items as Required)
 - Follow up meetings will continue as needed to complete this task and order additional spares